



**PO Box 190 – 1037 NW Grebe Street – Seal Rock, Oregon 97376**  
**Phone: 541.563.3529 – Fax 541.563.4246 – Web: [www.srwd.org](http://www.srwd.org)**

## Seal Rock Water District

General Manager's Report:  
 Board Meeting February 11, 2021

*This report is an executive summary provided with this Board agenda to Commissioners with recommended actions if any. Detailed information, staff reports, and supporting materials are provided within the full agenda packet.*

### PHASE-IV SOURCE WATER PROJECT:

District staff and engineer along with funding partners from USDA-RD meet bi-weekly with R&G Excavating to discuss project schedule and status. Construction continues to pick up in other areas, with pipeline work along TL-500 and the Makai Community completed. Contractor is now shifting attention to work activities at the WTP. Increased construction activity at the WTP site includes excavation of the backwash basin. Contractor monthly narratives and detailed progress schedule required as part of the engineer's submittal review are included for the month of January/February.

#### Raw Water Intake Structure:

No work was observed at the RW Intake Structure. Erosion control BMPs are in place and have been reestablished for the wet weather season. There is limited construction activity in this area.



Intake Pipe Gallery:

#### Pipeline and Utility Installation:

Pipeline and utility installation along Beaver Creek is approximately 95% complete. Items remaining for work on Beaver Creek Road includes installation of the water line for the Young's property. No work was observed on the bridge crossing.

*Seal Rock Water District is an Equal Opportunity Service Provider and Employer.*

Adam Denlinger, General Manager

[adenlinger@srwd.org](mailto:adenlinger@srwd.org)

[www.srwd.org](http://www.srwd.org)

### Membrane Water Treatment Plant:

The Contractor focused their efforts on continued rebar and concrete placement for the backwash basin. R&G's subcontractor Paso Robles Tank has been working to construct the clearwell.



*Clearwell:*



*Backwash Basin:*

District received 3-truckloads of membrane filtration equipment which was stored inside the district's shop facility. R&G Construction has insured this equipment and will be moved and installed by the contractor once the treatment plant building is constructed.



*WesTech Membrane Filtration Equipment:*



## Construction Work Accomplished

Facility No.	Facility Name	Work Accomplished
10	Raw Water Intake Pump Station	Intake complete, BMPs are in place for the wet weather season. Contractor is working on the bridge crossing and pipe gallery installation.
11	Raw Water Intake Building	Preload completed on 8/13/20 and Survey Monitoring Measurements continue weekly.
15	Pipeline along Beaver Creek Road and Outfall completed	Waterline to Young's property will be installed with the power to the intake facility.
15	Pipeline along TL-500 and Kona Place	Pipeline installation at TL-500 complete; final cleanup and site restoration remains to complete this item.
20	Membrane Building	No work on the membrane building. WesTech delivered the Membrane Equipment to the district's shops facility.
30	Clearwell Tank No. 1	Subcontractor is in the process of building the clearwell.
40	Backwash Basin	Several concrete pours have occurred with sidewall concrete pours remaining.
55	98 <sup>TH</sup> Street PRV	No work at this location
56	123 <sup>rd</sup> Street Pump Station and PRV	No work at this location

### OTHER NOTABLE ACTIVITIES FOR THE MONTH INCLUDE:

- Attended on-site Beaver Creek water quality field data collection.
- Attended SDAO Legislative Committee meetings.
- Attended SDAO Water Committee meeting.
- Attended SDAO 2021 Annual Conference.
- Met with Makai Road District Members to discuss site restoration and resurfacing schedule.
- Attended several video conferences with engineers, contractor, and USDA to discuss submittals and schedule for on-site work on the Beaver Creek Source water project.
- Attended several meetings with OWRD representatives to the MC-WPP.
- Met with new General Manager of SWLC-PWUD to discuss capital project financing.
- Met with representatives from Colton Water District to discuss capital project financing.
- Attended Mid-Coast Water Planning Partnership Strategy Development Meetings.
- Hosted SRWD safety/staff meeting.
- Attended OWRD Board preparation meeting.
- Met with contractors to discuss final installation of AMI radio read equipment in the Pacific Shores Community. Work scheduled to be completed February 11<sup>th</sup>.
- The district received 3-applications to fill a vacancy in the district field operations. Applications are being screened at this time before scheduling interviews.